

IPDS Progress Report

			Allahabad	
Sr. No.	Milestone Name	Unit	Target	Progress
1	New Sub-station	MVA	120.00	120.00
2	Nos of New Sub-station	No	13.00	13.00
3	33/11 KV Additional Xr	MVA	45.00	45.00
4	Nos of 33/11 KV Additional Xr	No	7.00	7.00
5	33/11 KV Xr Capacity Enhancement	MVA	63.00	63.00
6	Nos of 33/11 KV Xr Capacity Enhancement	No	15.00	15.00
7	R&M of 33/11 KV S/S	No	0.00	0.00
8	33 KV New Feeders	Km	12.95	12.95
9	33 KV Feeder Reconductoring	Km	0.00	0.00
10	33 KV Bay Extension at EHV	No	7.00	7.00
11	11 KV New Feeders	Km	52.03	46.64
12	11 KV Feeder Reconductoring	Km	6.48	6.48
13	Aerial Bunched Cable	Km	417.30	413.81
14	UG Cables	Km	359.81	359.81
15	11 KV Bay Extension	No	0.00	0.00
16	Installation of New DT	MVA	33.85	33.35
17	Nos of Installation of New DT	No	139.00	137.00
18	Capacity Enhancement of DT	MVA	3.18	3.18
19	Nos Capacity Enhancement of DT	No	28.00	28.00
20	New LT Lines	Km	0.00	0.00
21	LT Line Reconductoring	Km	0.00	0.00
22	Capacitor Bank	MVAr	47.52	47.52
23	HVDS	MVA	0.00	0.00
24	Smart Meter	No	0.00	0.00
25	Pre Paid Meter	No	0.00	0.00
26	Boundary Meter	No	0.00	0.00
27	Feeder Meters	No	0.00	0.00
28	DT Meters	No	0.00	0.00
29	Consumer Meter	No	0.00	0.00
30	Solar Panels	KWp	0.00	0.00
31	RMU etc	Lot	0.00	0.00