

**IPDS Progress Report**

Sr. No.	Milestone Name	Unit	Kushinagar	
			Target	Progress
1	New Sub-station	MVA	25.00	25.00
2	Nos of New Sub-station	No	4.00	4.00
3	33/11 KV Additional Xr	MVA	0.00	0.00
4	Nos of 33/11 KV Additional Xr	No	0.00	0.00
5	33/11 KV Xr Capacity Enhancement	MVA	0.00	0.00
6	Nos of 33/11 KV Xr Capacity Enhancement	No	0.00	0.00
7	R&M of 33/11 KV S/S	No	0.00	0.00
8	33 KV New Feeders	Km	55.96	55.96
9	33 KV Feeder Reconductoring	Km	0.00	0.00
10	33 KV Bay Extension at EHV	No	1.00	1.00
11	11 KV New Feeders	Km	30.33	30.33
12	11 KV Feeder Reconductoring	Km	0.00	0.00
13	Aerial Bunched Cable	Km	66.45	66.45
14	UG Cables	Km	7.26	7.26
15	11 KV Bay Extension	No	0.00	0.00
16	Installation of New DT	MVA	6.05	6.05
17	Nos of Installation of New DT	No	32.00	32.00
18	Capacity Enhancement of DT	MVA	0.00	0.00
19	Nos Capacity Enhancement of DT	No	0.00	0.00
20	New LT Lines	Km	0.00	0.00
21	LT Line Reconductoring	Km	0.00	0.00
22	Capacitor Bank	MVAr	9.90	9.90
23	HVDS	MVA	0.00	0.00
24	Smart Meter	No	0.00	0.00
25	Pre Paid Meter	No	0.00	0.00
26	Boundary Meter	No	0.00	0.00
27	Feeder Meters	No	0.00	0.00
28	DT Meters	No	0.00	0.00
29	Consumer Meter	No	0.00	0.00
30	Solar Panels	KWp	2.00	2.00
31	RMU etc	Lot	0.00	0.00