

Brief Description of IPDS Progress Report

Dated: 03.08.2021

| S. No. | Circle | District | No of Town | Working Agency | 33/11 KV new S/S (Nos.) | | 33/11 KV Capacity Enhancement(Nos.) | | 33 KV OH line (Km.) | | 33 KV UG line (Km.) | | 33 KV Reconductoring (Km.) | | 11 KV OH line (Km.) | | 11 KV UG line (Km.) | | 11 KV Reconductoring (Km.) | | HT AB Cable (Km.) | | LT AB Cable (Km.) | | DTR (Nos.) | | LT Underground (Km.) | | Percentage | Remarks | | | | | |
|---------------------------------|---------------|------------------------|------------------------|------------------------------------|-------------------------|----------|-------------------------------------|----------|---------------------|----------|---------------------|----------|----------------------------|----------|---------------------|----------|---------------------|----------|----------------------------|----------|-------------------|----------|-------------------|----------|------------|----------|----------------------|----------|------------|----------|-----------------|-----------------|--|-----------------|-----------------|
| | | | | | Target | Progress | Target | Progress | Target | Progress | Target | Progress | Target | Progress | Target | Progress | Target | Progress | Target | Progress | Target | Progress | Target | Progress | Target | Progress | Target | Progress | | | Target | Progress | | | |
| 1 | 2 | 3 | 4 | 5 | 9 | 10 | 11 | 12 | 13 | 14 | 15 | 16 | 17 | 18 | 19 | 20 | 21 | 22 | 23 | 24 | 25 | 26 | 27 | 28 | 29 | 30 | 31 | 32 | 30 | 31 | 33 | 34 | | | |
| 1 | EDC Jaunpur | Jaunpur | 8 | M/s Vindhya Tellilinks | 2 | 2 | 2 | 2 | 29.11 | 29.11 | 0.165 | 0.165 | 1.799 | 1.799 | 21.98 | 21.98 | 1.331 | 1.331 | 8.08 | 8.08 | - | - | - | - | - | - | - | - | 64.465 | 64.465 | 100% | Works Completed | | | |
| | | | | M/S KEI Ltd. | - | - | - | - | - | - | - | - | - | - | - | - | - | - | - | - | - | - | - | - | - | - | - | - | - | - | - | 246.412 | 246.412 | 100% | Works Completed |
| | | | | M/S Gupta Power Infra. Pvt. Ltd | - | - | - | - | - | - | 0.5 | 0.5 | - | - | - | - | - | 10.255 | 10.255 | - | - | - | - | - | - | 17.441 | 17.441 | 33 | 33 | - | - | 61.196 | 61.196 | 100% | Works Completed |
| 2 | EDC Ghazipur | Ghazipur | 8 | M/s Vindhya Tellilinks | 2 | 2 | 5 | 5 | 14.57 | 14.57 | 2.02 | 2.02 | - | - | 16.7 | 16.7 | 0.984 | 0.984 | - | - | 3.32 | 3.32 | - | - | - | - | - | - | 39.594 | 39.594 | 100% | Works Completed | | | |
| | | | | M/S KEI Ltd. | - | - | - | - | - | - | - | - | - | - | - | - | - | - | - | - | - | - | - | - | 66.92 | 66.92 | 61 | 61 | - | - | 127.92 | 127.92 | 100% | Works Completed | |
| | | | | M/S Gupta Power Infra. Pvt. Ltd | - | - | - | - | - | - | - | - | - | - | - | - | - | 1.082 | 1.082 | - | - | - | - | - | - | 14.17 | 14.17 | 14 | 14 | - | - | 29.252 | 29.252 | 100% | Works Completed |
| 3 | EDC Varanasi | Varanasi | 1 | M/s Vindhya Tellilinks | - | - | 1 | 1 | - | - | - | - | - | - | 0.24 | 0.24 | 1.604 | 1.604 | 1.18 | 1.18 | 0.998 | 0.998 | - | - | - | - | - | - | 1.844 | 1.844 | 100% | Works Completed | | | |
| | | | | M/S KEI Ltd. | - | - | - | - | - | - | - | - | - | - | - | - | - | - | - | - | - | - | - | - | 6.532 | 6.532 | 5 | 5 | - | - | 11.532 | 11.532 | 100% | Works Completed | |
| | | | | M/S Gupta Power Infra. Pvt. Ltd | - | - | - | - | - | - | - | - | - | - | - | - | - | - | 11.286 | 11.286 | - | - | - | - | 37.79 | 37.79 | 24 | 24 | - | - | 73.076 | 73.076 | 100% | Works Completed | |
| | Chandauli | 4 | M/s Vindhya Tellilinks | 2 | 2 | 1 | 1 | 2.29 | 2.29 | 3.502 | 3.502 | - | - | 6.355 | 6.355 | 6.241 | 6.241 | 10.359 | 10.359 | 4.32 | 4.32 | - | - | - | - | - | - | - | - | 35.067 | 35.067 | 100% | Works Completed | | |
| | | | M/S KEI Ltd. | - | - | - | - | - | - | - | - | - | - | - | - | - | - | - | - | - | - | - | - | - | 86.29 | 86.29 | 16 | 16 | - | - | 102.29 | 102.29 | 100% | Works Completed | |
| 4 | EUDC Varanasi | OLD Kashi | 1 | PGCIL | 2 | 2 | 11 | 11 | - | - | 45.33 | 45.33 | - | - | - | - | 303.05 | 303.05 | - | - | - | - | - | - | 51 | 51 | 1202.03 | 1202.03 | 1603.41 | 1603.41 | 100% | Works Completed | | | |
| | | | | M/S Tata Projects Pvt. Ltd. | - | - | - | - | - | - | 1.58 | 1.58 | - | - | - | - | - | - | 87.92 | 87.92 | - | - | - | - | - | - | 25 | 25 | 368.48 | 368.48 | 482.98 | 482.98 | 100% | Works Completed | |
| | | M/S Grid Power System | | - | - | - | - | - | - | 0.98 | 0.98 | - | - | - | - | - | - | - | - | - | - | - | - | - | - | - | - | - | - | - | - | 100% | Works Completed | | |
| | | M/s SP & Co | | - | - | - | - | - | - | 18.982 | 18.982 | - | - | - | - | - | - | - | - | - | - | - | - | - | - | - | - | - | - | - | - | 100% | Works Completed | | |
| | | M/s UPRNNL | | 1 | 0 | - | - | 14.5 | 0 | - | - | - | - | - | - | - | 20.24 | 0 | - | - | - | - | - | - | - | - | - | - | - | - | - | 5% | Civil work started on dated 23.06.2021 | | |
| | | M/s Vindhya Tellilinks | | - | - | 1 | 1 | 0.1625 | 0.1625 | 37.05 | 37.05 | 0.1615 | 0.1615 | 0.2071 | 0.2071 | 37.544 | 37.544 | - | - | - | - | 10.283 | 10.283 | - | - | - | - | - | - | 74.96358 | 74.96358 | 100% | Works Completed | | |
| | | M/S KEI Ltd. | | - | - | - | - | - | - | - | - | - | - | - | - | - | - | - | - | - | - | - | - | - | 370.21 | 370.21 | 13 | 13 | 119.144 | 119.144 | 502.354 | 502.354 | 100% | Works Completed | |
| M/S Gupta Power Infra. Pvt. Ltd | - | - | - | - | 6.812 | 6.812 | - | - | - | - | - | - | 18.078 | 18.078 | - | - | - | - | - | - | - | 29.2 | 29.2 | 24 | 24 | - | - | 78.09 | 78.09 | 100% | Works Completed | | | | |
| 5 | EDC Azamgarh | Azamgarh | 12 | M/S Prabha Infrastructure Pvt Ltd. | 4 | 4 | 9 | 9 | 17.11 | 17.11 | 1.844 | 1.844 | - | - | 17.058 | 17.058 | 1.663 | 1.663 | - | - | - | - | - | - | - | - | - | 41.67528 | 41.67528 | 100% | Works Completed | | | | |
| | | | | M/S KEI Ltd. | - | - | - | - | - | - | - | - | - | - | - | - | - | - | - | - | - | - | - | - | 60.32 | 60.32 | 23 | 23 | - | - | 83.32 | 83.32 | 100% | Works Completed | |
| | | | | M/S Fabricatirs(Indis) | - | - | - | - | - | - | - | - | - | 10.72 | 10.72 | 11.756 | 11.76 | - | - | - | - | - | - | - | 26 | 26 | 17 | 17 | - | - | 65.476 | 65.48 | 100% | Works Completed | |
| | | | | M/S Prabha Infrastructure Pvt Ltd. | 2 | 2 | 1 | 1 | 0.6278 | 0.6278 | 0.22 | 0.22 | - | - | 11.223 | 11.223 | 0.632 | 0.632 | - | - | - | - | - | - | - | - | - | - | - | 15.70313 | 15.70313 | 100% | Works Completed | | |

| S. No. | Circle | District | No of Town | Working Agency | 33/11 KV new S/S (Nos.) | | 33/11 KV Capacity Enhancement(Nos.) | | 33 KV OH line (Km.) | | 33 KV UG line (Km.) | | 33 KV Reconductoring (Km.) | | 11 KV OH line (Km.) | | 11 KV UG line (Km.) | | 11 KV Reconductoring (Km.) | | HT AB Cable (Km.) | | LT AB Cable (Km.) | | DTR (Nos.) | | LT Underground (Km.) | | Percentage | Remarks | | | | |
|--------|------------------|-------------|------------|-------------------------------------|-------------------------|----------|-------------------------------------|----------|---------------------|----------|---------------------|----------|----------------------------|----------|---------------------|----------|---------------------|----------|----------------------------|----------|-------------------|----------|-------------------|----------|------------|----------|----------------------|----------|------------|----------|-----------------|-----------------|-----------------|-----------------|
| | | | | | Target | Progress | Target | Progress | Target | Progress | Target | Progress | Target | Progress | Target | Progress | Target | Progress | Target | Progress | Target | Progress | Target | Progress | Target | Progress | Target | Progress | | | Target | Progress | | |
| | | | | | 9 | 10 | 11 | 12 | 13 | 14 | 15 | 16 | 17 | 18 | 19 | 20 | 21 | 22 | 23 | 24 | 25 | 26 | 27 | 28 | 29 | 30 | 31 | 32 | | | 30 | 31 | 33 | 34 |
| 1 | 6 | EDC Mau | 7 | M/S KEI Ltd. | - | - | | | - | - | - | - | - | - | - | - | - | - | - | - | - | - | 36.65 | 36.65 | 15 | 15 | - | - | 51.65 | 51.65 | 100% | Works Completed | | |
| | | | | M/S Prabha Infrastructure Pvt Ltd. | - | - | 6 | 6 | - | - | - | - | - | - | 15.074 | 15.074 | 1.015 | 1.015 | - | - | 3.3 | 3.3 | - | - | - | - | - | - | - | - | 19.38943 | 19.38943 | 100% | Works Completed |
| | | Ballia | 9 | M/S KEI Ltd. | - | - | | | - | - | - | - | - | - | - | - | - | - | - | - | - | - | - | 50.44 | 50.44 | 17 | 17 | - | - | 67.44 | 67.44 | 100% | Works Completed | |
| | | | | M/S Praveen Construction & Supplier | | | | | 0.06 | 0.06 | | | | | 6.35 | 6.35 | 3.7 | 3.7 | 6.88 | 6.88 | 20.86 | 20.86 | - | - | 47.6 | 47.6 | 57 | 57 | | | 142.39 | 142.39 | 100% | Works Completed |
| 7 | EDC Fatehpur | Fatehpur | 7 | M/S NCC Ltd. | 1 | 1 | 5 | 5 | 5.0401 | 5.0401 | 0.884 | 0.884 | - | - | 28.722 | 28.722 | 19.833 | 19.833 | - | - | - | - | - | - | - | - | - | - | 55.47881 | 55.47881 | 100% | Works Completed | | |
| | | | | M/S KEI Ltd. | - | - | | | - | - | - | - | - | - | - | - | - | - | - | - | - | - | - | - | 71.61 | 71.61 | 33 | 33 | - | - | 104.61 | 104.61 | 100% | Works Completed |
| | | | | M/S Dee Control | - | - | | | - | - | - | - | - | - | 10.98 | 10.975 | 8.845 | 8.845 | - | - | - | - | - | - | 43 | 43 | 24 | 24 | - | - | 86.825 | 86.82 | 100% | Works Completed |
| 8 | EDC-I Allahabad | Kaushambi | 7 | M/S NCC Ltd. | 3 | 3 | 2 | 2 | 12.428 | 12.428 | 4.186 | 4.186 | - | - | 16.515 | 16.515 | 6.388 | 6.388 | - | - | - | - | - | - | - | - | - | - | 42.51704 | 42.51704 | 100% | Works Completed | | |
| | | | | M/S KEI Ltd. | - | - | | | - | - | - | - | - | - | - | - | - | - | - | - | - | - | - | - | 102.13 | 102.13 | 16 | 16 | - | - | 118.13 | 118.13 | 100% | Works Completed |
| | | Allahabad | 4 | M/S NCC Ltd. | 2 | 2 | 1 | 1 | 4.5761 | 4.5761 | 2.351 | 2.351 | - | - | 15.861 | 15.861 | 2.275 | 2.275 | - | - | 0.725 | 0.725 | - | - | - | - | - | - | - | 27.78789 | 27.78789 | 100% | Works Completed | |
| | | | | M/S KEI Ltd. | - | - | | | - | - | - | - | - | - | - | - | - | - | - | - | - | - | - | - | 14.61 | 14.61 | 4 | 4 | - | - | 18.61 | 18.61 | 100% | Works Completed |
| | | | | M/S Dee Control | - | - | | | - | - | - | - | - | 8.58 | 8.58 | - | - | - | - | - | - | 22.9 | 22.01 | 13 | 13 | - | - | 44.48 | 43.59 | 100% | Works Completed | | | |
| 9 | EDC-II Allahabad | Pratapgarh | 7 | M/S NCC Ltd. | 1 | 1 | 3 | 3 | - | - | 8.818 | 8.818 | - | - | 6.9353 | 6.9353 | 4.572 | 4.572 | - | - | - | - | - | - | - | - | - | - | #VALUE! | #VALUE! | 100% | Works Completed | | |
| | | | | M/S KEI Ltd. | - | - | | | - | - | - | - | - | - | - | - | - | - | - | - | - | - | - | - | 24.63 | 24.63 | 15 | 15 | - | - | 39.63 | 39.63 | 100% | Works Completed |
| | | Allahabad | 4 | M/S NCC Ltd. | 2 | 2 | | | - | - | 1.272 | 1.272 | - | - | 3.4757 | 3.4757 | 3.271 | 3.271 | - | - | 0.006 | 0.006 | - | - | - | - | - | - | - | 10.01873 | 10.01873 | 100% | Works Completed | |
| | | | | M/S KEI Ltd. | - | - | | | - | - | - | - | - | - | - | - | - | - | - | - | - | - | - | - | 110.99 | 110.99 | 10 | 10 | - | - | 120.99 | 120.99 | 100% | Works Completed |
| | | | | M/S Dee Control | - | - | | | - | - | - | - | - | 0 | 0 | - | - | - | - | - | - | 21.7 | 21.7 | 13 | 13 | - | - | 34.7 | 34.7 | 100% | Works Completed | | | |
| 10 | EUDC Allahabad | Allahabad | 1 | M/S NCC Ltd. | 9 | 9 | 21 | 21 | 8.3754 | 8.3754 | 64.104 | 64.104 | - | - | 19.023 | 19.023 | 110.58 | 110.58 | 6.4767 | 6.4767 | 29.68 | 29.68 | - | - | - | - | - | - | 247.2378 | 247.2378 | 100% | Works Completed | | |
| | | | | M/S KEI Ltd. | - | - | | | - | - | - | - | - | - | - | - | - | - | - | - | - | - | - | - | 216.69 | 216.69 | 127 | 127 | 175.961 | 175.961 | 519.651 | 519.651 | 100% | Works Completed |
| 11 | EDC | Maharajganj | 6 | M/S NCC Ltd. | - | - | 3 | 3 | 7.85 | 7.85 | 0.102 | 0.102 | - | - | 5.07 | 5.07 | 0.27 | 0.27 | - | - | 5.578 | 5.578 | - | - | - | - | - | - | 18.498 | 18.498 | 100% | Works Completed | | |
| | | | | M/S KEI Ltd. | - | - | | | - | - | - | - | - | - | - | - | - | - | - | - | - | - | - | - | 20.048 | 20.048 | 13 | 13 | - | - | 33.048 | 33.048 | 100% | Works Completed |

| S. No. | Circle | District | No of Town | Working Agency | 33/11 KV new S/S (Nos.) | | 33/11 KV Capacity Enhancement(N os.) | | 33 KV OH line (Km.) | | 33 KV UG line (Km.) | | 33 KV Reconductoring (Km.) | | 11 KV OH line (Km.) | | 11 KV UG line (Km.) | | 11 KV Reconductoring (Km.) | | HT AB Cable (Km.) | | LT AB Cable (Km.) | | DTR (Nos.) | | LT Underground (Km.) | | Percentage | Remarks | | | | | | | | | | | | | | | | |
|--------|----------------|--------------------|--------------|---|-------------------------|----------|--------------------------------------|----------|---------------------|----------|---------------------|----------|----------------------------|----------|---------------------|----------|---------------------|----------|----------------------------|----------|-------------------|----------|-------------------|----------|------------|----------|----------------------|----------|------------|---------|----------|----------|-----------------|-----------------|-----------------|-----------------|-----------------|----------|----|----|--------|--------|----------|----------|------|-----------------|
| | | | | | Target | Progress | Target | Progress | Target | Progress | Target | Progress | Target | Progress | Target | Progress | Target | Progress | Target | Progress | Target | Progress | Target | Progress | Target | Progress | Target | Progress | | | Target | Progress | | | | | | | | | | | | | | |
| | | | | | 9 | 10 | 11 | 12 | 13 | 14 | 15 | 16 | 17 | 18 | 19 | 20 | 21 | 22 | 23 | 24 | 25 | 26 | 27 | 28 | 29 | 30 | 31 | 32 | | | 30 | 31 | 33 | 34 | | | | | | | | | | | | |
| 11 | Gorakhpur | Gorakhpur | 7 | M/S NCC Ltd. | 1 | 1 | 2 | 2 | 5.34 | 5.34 | 0.376 | 0.376 | - | - | 2.69 | 2.69 | 0 | 0 | - | - | - | - | - | - | - | - | - | - | - | #VALUE! | #VALUE! | 100% | Works Completed | | | | | | | | | | | | | |
| | | | | M/S KEI Ltd. | - | - | - | - | - | - | - | - | - | - | - | - | - | - | - | - | - | - | - | - | - | - | - | - | - | - | - | - | - | 54.81 | 54.81 | 100% | Works Completed | | | | | | | | | |
| 12 | EUDC Gorakhpur | Gorakhpur | 1 | M/S NCC Ltd. | 3 | 3 | 5 | 5 | 1.7508 | 1.75 | 26.815 | 26.815 | - | - | 4.8515 | 4.8515 | 21.852 | 21.852 | 5.7767 | 5.78 | 13.46 | 13.46 | - | - | - | - | - | - | - | - | - | - | 71.72927 | 71.72846 | 100% | Works Completed | | | | | | | | | | |
| | | | | M/S KEI Ltd. | - | - | - | - | - | - | - | - | - | - | - | - | - | - | - | - | - | - | - | - | - | - | - | - | - | - | - | - | - | - | - | - | 136.7787 | 136.7787 | 90 | 90 | 118.53 | 118.53 | 345.3087 | 345.3087 | 100% | Works Completed |
| | | | | M/S ST Electricals | - | - | - | - | - | - | 1.5 | 1.5 | - | - | - | - | 15 | 15 | - | - | - | - | - | - | - | - | - | - | 0 | 0 | 76.8 | 76.8 | 93.3 | 93.3 | 100% | Blacklisted | | | | | | | | | | |
| | | | | M/S Gupta Power Infra. Pvt. Ltd | - | - | - | - | - | - | - | - | - | - | - | - | 15.7 | 14.148 | - | - | - | - | - | - | - | - | - | - | 14 | 14 | 43.21 | 45.26 | 72.91 | 73.408 | 101% | Works Completed | | | | | | | | | | |
| 13 | EDC Deoria | Deoria | 10 | M/S KEI Ltd. | - | - | - | - | - | - | - | - | - | - | - | - | - | - | - | - | - | - | - | 2.15 | 2.15 | 21 | 21 | - | - | 23.15 | 23.15 | 100% | Works Completed | | | | | | | | | | | | | |
| | | | | M/S Pragma Electricals Pvt Ltd. | - | - | - | - | - | - | - | - | - | - | - | 3.31 | 3.31 | 1.85 | 1.85 | - | - | - | - | - | - | 9.52 | 9.52 | 9 | 9 | - | - | 23.68 | 23.68 | 100% | Works Completed | | | | | | | | | | | |
| | | Kushinagar | 7 | M/S NCC Ltd. | 4 | 4 | - | - | 55.964 | 55.964 | 3.25 | 3.25 | - | - | 17.796 | 17.796 | 0.54 | 0.54 | - | - | 2.483 | 2.483 | - | - | - | - | - | - | - | - | - | - | - | 28.06912 | 28.06912 | 100% | Works Completed | | | | | | | | | |
| | | | | M/S KEI Ltd. | - | - | - | - | - | - | - | - | - | - | - | - | - | - | - | - | - | - | - | - | - | 56.5 | 56.5 | 17 | 17 | - | - | 73.5 | 73.5 | 100% | Works Completed | | | | | | | | | | | |
| | | | | M/S Pragma Electricals Pvt Ltd. | - | - | - | - | - | - | - | - | - | - | - | 12.54 | 12.54 | 2.82 | 2.82 | - | - | - | - | - | - | 7.46 | 7.46 | 14 | 14 | - | - | 36.82 | 36.82 | 100% | Works Completed | | | | | | | | | | | |
| 14 | EDC Sonbhadra | Sonbhadra | 7 | M/S Grid Power System | 2 | 2 | 4 | 4 | 6.9 | 6.9 | 7.03 | 7.03 | - | - | 7.48 | 7.48 | 0.59 | 0.59 | - | - | - | - | - | - | - | - | - | - | - | - | - | - | 24 | 24 | 100% | Works Completed | | | | | | | | | | |
| | | | | M/S KEI Ltd. | - | - | - | - | - | - | - | - | - | - | - | - | - | - | - | - | - | - | - | - | - | 35.98 | 35.98 | 18 | 18 | - | - | 53.98 | 53.98 | 100% | Works Completed | | | | | | | | | | | |
| | | | | M/S Kripa Electricals & Electronics Pvt. Ltd. | - | - | - | - | - | - | - | - | - | - | - | 3.62 | 3.62 | - | - | - | - | - | - | - | - | 19.98 | 19.98 | 7 | 7 | - | - | 30.6 | 30.6 | 100% | Works Completed | | | | | | | | | | | |
| | | Mirzapur | 2 | M/S Grid Power System | 1 | 1 | 0 | 0 | 4.1 | 4.1 | 0.6 | 0.6 | - | - | 2.85 | 2.85 | - | - | - | - | - | - | - | - | - | - | - | - | - | - | - | - | 8.55 | 8.55 | 100% | Works Completed | | | | | | | | | | |
| | | | | M/S KEI Ltd. | - | - | - | - | - | - | - | - | - | - | - | - | - | - | - | - | - | - | - | - | - | 18.649 | 18.649 | 6 | 6 | - | - | 24.649 | 24.649 | 100% | Works Completed | | | | | | | | | | | |
| | | | | M/S Kripa Electricals & Electronics Pvt. Ltd. | - | - | - | - | - | - | - | - | - | - | - | 0.715 | 0.715 | - | - | - | - | - | - | - | - | 11.9 | 11.9 | 6 | 6 | - | - | 18.615 | 18.615 | 100% | Works Completed | | | | | | | | | | | |
| 15 | EDC Mirzapur | Sant Ravidas Nagar | 7 | M/S Grid Power System | 3 | 3 | 1 | 1 | 22.796 | 22.796 | 3.98 | 3.98 | - | - | 3.6278 | 3.6278 | 0.11 | 0.11 | - | - | - | - | - | - | - | - | - | - | - | - | - | 34.40383 | 34.40383 | 100% | Works Completed | | | | | | | | | | | |
| | | | | M/S KEI Ltd. | - | - | - | - | - | - | - | - | - | - | - | - | - | - | - | - | - | - | - | - | - | 18.55 | 18.55 | 10 | 10 | - | - | 28.55 | 28.55 | 100% | Works Completed | | | | | | | | | | | |
| | | Mirzapur | 2 | M/S Grid Power System | - | - | 2 | 2 | - | - | - | - | - | - | - | - | - | 0.364 | 0.364 | - | - | - | - | - | - | - | - | - | - | - | - | - | - | - | - | 100% | Works Completed | | | | | | | | | |
| | | | | M/S KEI Ltd. | - | - | - | - | - | - | - | - | - | - | - | - | - | - | - | - | - | - | - | - | - | 32.214 | 32.214 | 4 | 4 | - | - | 36.214 | 36.214 | 100% | Works Completed | | | | | | | | | | | |
| | | | | M/S Kripa Electricals & Electronics Pvt. Ltd. | - | - | - | - | - | - | - | - | - | - | - | 2.33 | 2.33 | - | - | - | - | - | - | - | - | 5.5 | 5.5 | 3 | 3 | - | - | 10.83 | 10.83 | 100% | Works Completed | | | | | | | | | | | |
| 16 | Basti | 3 | M/S NCC Ltd. | 1 | 1 | - | - | 1.9 | 1.9 | 0.57 | 0.57 | - | - | 2.3269 | 2.3269 | 0.686 | 0.686 | - | - | - | - | - | - | - | - | - | - | - | - | - | 5.797861 | 5.797861 | 100% | Works Completed | | | | | | | | | | | | |
| | | | M/S KEI Ltd. | - | - | - | - | - | - | - | - | - | - | - | - | - | - | - | - | - | - | - | - | - | 7.12 | 7.12 | 6 | 6 | - | - | 13.12 | 13.12 | 100% | Works Completed | | | | | | | | | | | | |
| | | Sidharth Nagar | 6 | M/S NCC Ltd. | 1 | 1 | 1 | 1 | 34.168 | 34.168 | 0.16 | 0.16 | - | - | 4.0191 | 4.0191 | - | - | - | - | - | - | - | - | - | - | - | - | - | - | - | 39.18738 | 39.18738 | 100% | Works Completed | | | | | | | | | | | |
| | | | | M/S KEI Ltd. | - | - | - | - | - | - | - | - | - | - | - | - | - | - | - | - | - | - | - | - | - | 24.4 | 24.4 | 15 | 15 | - | - | 39.4 | 39.4 | 100% | Works Completed | | | | | | | | | | | |

| S. No. | Circle | District | No of Town | Working Agency | 33/11 KV new S/S (Nos.) | | 33/11 KV Capacity Enhancement(N os.) | | 33 KV OH line (Km.) | | 33 KV UG line (Km.) | | 33 KV Reconductoring (Km.) | | 11 KV OH line (Km.) | | 11 KV UG line (Km.) | | 11 KV Reconductoring (Km.) | | HT AB Cable (Km.) | | LT AB Cable (Km.) | | DTR (Nos.) | | LT Underground (Km.) | | Percentage | Remarks | | | | | | |
|--|-----------|----------|------------|-----------------------|-------------------------|----------|--------------------------------------|----------|---------------------|----------|---------------------|----------|----------------------------|----------|---------------------|----------|---------------------|----------|----------------------------|----------|-------------------|----------|-------------------|----------|------------|----------|----------------------|----------|------------|----------|--------|-----------------|--|--|--|--|
| | | | | | Target | Progress | Target | Progress | Target | Progress | Target | Progress | Target | Progress | Target | Progress | Target | Progress | Target | Progress | Target | Progress | Target | Progress | Target | Progress | Target | Progress | | | Target | Progress | | | | |
| 1 | 2 | 3 | 4 | 5 | 9 | 10 | 11 | 12 | 13 | 14 | 15 | 16 | 17 | 18 | 19 | 20 | 21 | 22 | 23 | 24 | 25 | 26 | 27 | 28 | 29 | 30 | 31 | 32 | 30 | 31 | 33 | 34 | | | | |
| 16 | EDC Basti | | | M/S Vibhu Enterprises | 1 | 1 | | | 2.97 | 2.97 | 0.331 | 0.331 | - | - | 14.54 | 14.54 | 2.959 | 2.959 | 2.64 | 2.64 | - | - | 30.58 | 30.58 | 15 | 15 | - | - | 70.02 | 70.02 | 100% | Works Completed | | | | |
| | | | 4 | M/S NCC Ltd. | - | - | 2 | 2 | - | - | - | - | - | - | 0.653 | 0.6534 | - | - | - | - | 3.05 | 3.05 | - | - | - | - | - | - | 3.702 | 3.702398 | 100% | Works Completed | | | | |
| | | | | M/S KEI Ltd. | - | - | | | - | - | - | - | - | - | - | - | - | - | - | - | - | - | 12.14 | 12.14 | 9 | 9 | - | - | 21.14 | 21.14 | 100% | Works Completed | | | | |
| | | | | M/S Vibhu Enterprises | - | - | | | - | - | - | - | - | - | 0.0227 | 0.0227 | - | - | - | - | - | - | 21.61 | 21.61 | 4 | 4 | - | - | 25.61 | 25.61 | 100% | Works Completed | | | | |
| Departmental material cost(Semi-turnkey project) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | | 142 | Total | 50 | 49 | 89 | 89 | 238.1 | 238.1 | 259.8 | 245.3 | 8.31 | 8.3 | 301.8 | 302 | 740.1 | 718.3 | 55.37 | 55.38 | 77.2 | 77.2 | 2146.12 | 2145.23 | 1035 | 1035 | 2104.155 | 2106.205 | 293.571 | 293.572 | 99% | | | | | |

Legends Used:-
 Completed
 Balance