

IPDS Progress Report

| Sr. No. | Milestone Name | Unit | Pratapgarh | |
|---------|---|------|------------|----------|
| | | | Target | Progress |
| 1 | New Sub-station | MVA | 5.00 | 5.00 |
| 2 | Nos of New Sub-station | No | 1.00 | 1.00 |
| 3 | 33/11 KV Additional Xr | MVA | 0.00 | 0.00 |
| 4 | Nos of 33/11 KV Additional Xr | No | 0.00 | 0.00 |
| 5 | 33/11 KV Xr Capacity Enhancement | MVA | 15.00 | 15.00 |
| 6 | Nos of 33/11 KV Xr Capacity Enhancement | No | 3.00 | 3.00 |
| 7 | R&M of 33/11 KV S/S | No | 0.00 | 0.00 |
| 8 | 33 KV New Feeders | Km | 0.00 | 0.00 |
| 9 | 33 KV Feeder Reconductoring | Km | 0.00 | 0.00 |
| 10 | 33 KV Bay Extension at EHV | No | 0.00 | 0.00 |
| 11 | 11 KV New Feeders | Km | 6.94 | 6.94 |
| 12 | 11 KV Feeder Reconductoring | Km | 0.00 | 0.00 |
| 13 | Aerial Bunched Cable | Km | 24.63 | 24.63 |
| 14 | UG Cables | Km | 13.39 | 13.39 |
| 15 | 11 KV Bay Extension | No | 0.00 | 0.00 |
| 16 | Installation of New DT | MVA | 2.85 | 2.85 |
| 17 | Nos of Installation of New DT | No | 15.00 | 15.00 |
| 18 | Capacity Enhancement of DT | MVA | 0.00 | 0.00 |
| 19 | Nos Capacity Enhancement of DT | No | 0.00 | 0.00 |
| 20 | New LT Lines | Km | 0.00 | 0.00 |
| 21 | LT Line Reconductoring | Km | 0.00 | 0.00 |
| 22 | Capacitor Bank | MVAr | 1.98 | 1.98 |
| 23 | HVDS | MVA | 0.00 | 0.00 |
| 24 | Smart Meter | No | 0.00 | 0.00 |
| 25 | Pre Paid Meter | No | 0.00 | 0.00 |
| 26 | Boundary Meter | No | 0.00 | 0.00 |
| 27 | Feeder Meters | No | 0.00 | 0.00 |
| 28 | DT Meters | No | 0.00 | 0.00 |
| 29 | Consumer Meter | No | 0.00 | 0.00 |
| 30 | Solar Panels | KWp | 0.00 | 0.00 |
| 31 | RMU etc | Lot | 0.00 | 0.00 |
| | | | | |